EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvement works to roads in Behind Ayyappa Swamy temple Jakkur layout ward No. 02 Byatarayanapura.
2	Amount of Work Portion	
3	Estimated Cost	10 Lakhs
4	Name of Contractor	Gnanendra Reddy.
5	Agreement No.	236/4-5 Dt 23/1/15
6	No. and date under which work order issued	E-E/BTP/BBMP/EPMT/236/4-5 Dt 23/1/15
7	Time limit originally fixed for completion	60 days.
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	
	i)	-
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Timenow applied for	390 days.
15	Date of recommending time limit appled for	-
16	Whether the orginal application of the contractor is enclosed	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	
19	Cost of work chrged establishment charged on the work after the expairy of original period	-
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Due to delay in carrying out UGD and main hole work.
22	Remarks of the EE with the daily rate of penalty proposed	Due to delay in carrying out UGD and main hole work.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanpura Division
BBMP., Bangalore-92.

Chief Engineer
Yelahanka Zone,
BBMP., Bangalore-92.

ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 92